

BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -02

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Modified Estimate for Construction of RO Plant in Ward No. 14
2	Sanction Estimate Cost Rs.in Lakhs	12.50 Lakhs
3	Tender amount Rs. In Lakhs (Including T.P)	1084641.14
4	Time Given to complete the tender work in Days From-To	14.06.2021 to 10.10.2021
5	Progress achieved during the given tender period Rs.in Lakhs	
6	Balance Progress amount to be completed during EOT Rs.in Lakhs	
7	EOT Required to complete the balance work in Days, From-To	190 Days 11.10.2021 to 18.04.2022
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column (6) maximum up to 10% of the tendered amount	

Note : To substantiate financial progress i.e column No. (5) relevant records viz M.B Bill form etc., to be shown to the EOT approving authority for confirmation.

ASSISTANT ENGINEER
Ward - 14

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Modified Estimate for Construction of RO Plant in Ward No. 14
2	Estimated cost and Technical Sanction NO and Date	Rs.12.50 Lakhs, T.S No.27/20-21, Dt.23.09.2020
3	Amount of Tender	1084641.14
4	Job Code No	014-21-000007
5	Name & Address of the contractor	Sree Ranga Enter Prises
6	Aggrement No & Date	EE/DD/AGR/16/21-22, Dt.14.06.2021
7	No. & Date Under which the work order has been issued	EE/DD/WO/16/21-22, Dt.14.06.2021
8	Time limit Originally fixed for completion of time	120 Days
9	Date of application of contractor requesting for extension	11.10.2021
10	Date of receipt of application in Sub Division	
11	Weather time extended	Yes
12	Due date of Starting the work	11.10.2021
13	Due date of completion of the work	18.04.2022
14	Actul Date of completion of the work	10.10.2021
15	Progress achieved during first extension	-
16	Time extension period applied for	11.10.2021 to 18.04.2022
17	No of Days	190 Days
18	Time Extension Recommended	Yes

S1	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	
20	The balance work to be executed	
21	Approximate time required for completion on the work	
22	Work charge establishment expenditure incurred after expiry of the due date of completion	
23	Whether notice as per clause (2) of agreement if so, No	
24	Whether Reply received action taken on the contractor	
25	Rate of Fine recommended by Asst.Executive Engineer	Recommended Without Penalty
26	Remarks of Executive Engineer	Time Extension may be given for delay period 190 days with fine of Rs. 10000

ASSISTANT ENGINEER

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION
ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಹಾಗೂ ಉ.ಬಿ.ಇ.ಎಂ.ಓ.
ಬೆಂಗಳೂರು-560073

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು